

## COMMISSIONING ACTIVITIES

Sl. No.	Items of works	Schedule date	Actual date (Present Revised)
1.	Civil Works  a. Dam/Barrage b. Water/Conductor System(HRT) c. Power House civil works d. Tail Race works e. Penstock	March 2007 March 2007 March 2007 March 2007 March 2007	Feb'09-1 <sup>st</sup> Stage & June' 09 Final Stage April 2009 August 2009 August 2009 August 2009
2	Electrical/Mechanical works  a. Generating Units b. Main step up Transformers c. Switchyard d. EOT Crane e. Butterfly Valve f. LCTAC Switchgear g. DCDB Battery Banks h. DG .Set i. Power House Lift j. Illumination system k. Communication system l. Ventilation system m. Fire fighting system	Nov/08 Nov/08 Nov/08 June/08 Oct/08 Oct/08 Oct/Nov/08 Oct/08 Oct/08 Oct/Nov/08 Nov/Dec/08 Dec/08 Dec/08	The 1 <sup>st</sup> Unit is expected to be commissioned in September, 2009, the 2nd Unit in November 2009 and the 3 <sup>rd</sup> Unit in June 2010.

### PROJECT OVERALL PROGRESS:

Date of Approval (Latest)	Expected date of commissioning	Remarks/Reasons of Slippages
May/04 (From the Ministry of Environment & Forest)	September 2009 for Unit-I November 2009 for Unit-II	Delay in receipt of MOEF clearance, extra quantity of work, rainfall, drawings.

### COST/EXPENDITURE:

Latest approval cost (Including IDC)	Cumulative Expenditure up to 31 <sup>st</sup> March 2008	Cumulative Expenditure in the year of 2008 – 09 up to 31 <sup>st</sup> March 2009 (Including IDC)
Rs.671.29* Crores (As per 2006 price level) including IDC	Rs.423.74 Crores	Rs.263.66 Crores (Provisional)

\* Amount to be revised with the increase in cost due to extra quantity of works & etc.



**A VIEW OF TUNNEL WORK UNDER CONSTRUCTION**