# STATUS OF SURVEY & INVESTIGATION OF HE SCHEMES PART-I

NAME OF SCHEME MYNTDU LESHKA STAGE-II, ROR (3 x 70MW)
GENERAL INFORMATION

1 State : Meghalaya Dam Type Concrete Gravity 2 Location : Jaintia Hills District Height 44.00 m a). Latitude of Dam : 250 - 13' - 45" Power House Overground b). Longitude of Dam : 920 -13' -45"

## GENERAL LAYOUT/INDEX MAP MAY PLEASE BE FURNISHED

3 District : West Jaintia Hills District

4 Nearest G&D Site : Dam Site
5 Catchment Area near G&D Site : 480 Sq.Km
6 Status of availability of G&D Site : In continuation
7 Basin/River : Myndtu
8 Catchment Area (Sq.Km) : 480 Sq.km.
9 Type of Scheme (ROR/Storage/PSS) : ROR

10 Firm Power (MWc) :-11 Annual Energy Benefits (GWh) : 613

 11 Annual Energy Benefits (GWh)
 : 613.80 MU

 12 Inter State Aspects
 : Does not arise

 13 International Aspects
 :Received

14 Defence aspects : Will take after DPR clearance

15 R&R Aspects : Does not arise
 16 Forest area involved : Marginal

17 Geological problems anticipated, if any : Will take into account 
18 Accessibility-Nearest Rail head/Road : Guwahati 230 Km.

and distance from the project

19 Upstreams Schemes, if any : Myntdu (Leshka) Stage-I HEP(3 x 42MW)

: No

& Selim (under investigation)

20 Downstream Scheme, if any

PROJECTS FEATURES

21 Type of Diversion Structure : Concrete Gravity.

a Height(m) : 46.00 m
b FRL (m) : 270.00 m
c MDDL (m) : 254.50 m
d Live Storage (Mcum) : 2.73 M cum
22 Water Conductor System : R.C.C.Tunnel

a Type Modified Horse Shoe

b Length : 6.164 km. c Diameter : 6 m

23 Power House

a Type : Overground

b No. of units : 3
c Rated Head (m) : 228.28 m

24 Tail Race Water Conductor System

 a Type
 : Open Channel

 b Length(m)
 : 270 m

 c Size
 : 5.5 m

 d TWL (m)
 : 13 m

Please give brief details about the HE Scheme and enclosed a layout map

Name:

Designation:

Telephone No:

Fax No:

(Signature)

Executive Engineer(C)
Investigation Division-1
Me.PGCL.Umiam

# \*STATUS OF SURVEY & INVESTIGATION OF HE SCHEMES

#### **PART-II**

### NAME OF SCHEME SURVEY & INVESTIGATION

Quarter Ending: March, 2022 MYNTDU LESHKA STAGE-II, HEP (3 x 70 MW)

Agency of Investigation ( in case of Pvt.Agency, Name, Designation, complete address, telepone-No. & Fax No.is to be indicated)  Details of Physical Progress  a) Tracer Path & Approaches  Tracer Path & Approaches  Tracer Path & Approaches  Executive Engineer, Investigation Div-1, Me.PGCL, Umiam  Fax No.is to be indicated)  Details of Physical Progress  Quantity Done  Quantity to be done  1 96% completed for tracepath & approach  Executive Engineer, Investigation Div-1, Me.PGCL, Umiam  Fax No.is to be indicated)  Quantity Done  Quantity to be done  1 96% completed for tracepath & approach  Executive Engineer, Investigation Div-1, Me.PGCL, Umiam  Program of Physical Progress  Programme of Special T&P  Eventual Survey/Investigation  Environmental Survey/Investigation  Environmental Surveys  Programme of works during the year  Eventual Survey investigation  Environmental Surveys  Follow in case it is not possible to give intentative quantity, it should be given as percentage Financial progress  Estimate cost of Survey & Investigation with price level year  Budget Estimate yyyy-yy  Relephone No. Code No. (Signature)  Fax No. Code No. (Signature)  Name  Executive Engineer (Completed for tracepath & approach  Executive Engineer (Completed for tracepath & approach  Savecutive Engineer (Completed for tracepath & approach  Executive Engineer (Completed for tracepath & approach  Savecutive Engineer (Completed for tracepath & approach approach  Savecutive Engineer	1 2 3 4	Date of Commencement of S&I Likely date of completion of S&I Likely date of completion of DPR Estimated cost of S&I/DPR and Phasing of Expenditure	: 2004-2005 : July 2022 : July 2022 : 293.75 lakhs (CWC+3 Revised: 359.75 Lakhs. Revised estimate (2nd r	22.50 lakhs)
A Details of Physical Progress  B Details of Physical Progress  A Details of Physical Progress  A Details of Physical Progress  B Details of Physical Progress  A Details of Physical Progress  A Details of Physical Progress  B Details of Physical Progress  A Details of Physical Progresh & Special T&P  A Details of Completed Syrute to be taken up  Completed  Complet	5	Pvt.Agency, Name, Designation, complete address, telepone: No. &	Investigation Div-1,	
tracepath & approach  Secondary Construction of Temp. Building  Construction of Temp. Building  Purchase of Special T&P  Topographic Survey/Investigation  Const. Material (Survey/Testing)  Hydrological observation/  Meteorological  Environmental Surveys  Programme of works during the year  Coelogical investigation & Hydrometeorological data collection, Environment Survey.  Coelogical and foundation investigation & in case it is not possible to give tentative quantity, it should be given as percentage Financial progress  Estimate cost of Survey & Investigation with price level year  Budget Estimate yyyy-yy  Revused Estimate yyyy-yy  Budget Estimate yyyy-yy  Felephone No. Code No. (Signature)  Name  Executive Engineer (C)  Executive Engineer (C)  Executive Engineer (C)  Executive Engineer (C)	6		Quantity Done	Quantity to be done
c) Construction of Temp. Building d) Purchase of Special T&P e) Topographic Survey/Investigation f) Const Material (Survey/Testing) g) Hydrological observation/ h) Meteorological i) Environmental Surveys j) Programme of works during the year k) Overall progress of works c) Geological and foundation investigation & in case it is not possible to give tentative quantity, it should be given as percentage Financial progress 7 Estimate cost of Survey & Investigation with price level year 8 Budget Estimate yyyy-yy 9 Revused Estimate yyyy-yy 10 Budget Estimate yyyy-yy  Telephone No. Code No. (Signature)  Name  Executive Engineer(C)  Tavestigation Division-	a)	Tracer Path & Approaches		
f) Const. Material (Survey/Testing) : 96 % 4.0%  Hydrological observation/ : In continuation  i) Environmental Surveys : 61% 39%  j) Programme of works during the year : Geological investigation & Hydrometeorological data collection, Environment Survey.  k) Overall progress of works : 93.3 % Completed  Geological and foundation investigation & in case it is not possible to give tentative quantity, it should be given as percentage Financial progress  Estimate cost of Survey & Investigation with price level year  Budget Estimate yyyy-yy  Revused Estimate yyyy-yy  Budget Estimate yyyy-yy  Felephone No. Code No. (Signature)  Name  Executive Engineer (C)  In continuation  39%  Geological investigation & Hydrometeorological data collection, Environment Survey.  93.3 % Completed  97%  (Signature)  Executive Engineer (C)	c) d)	Construction of Temp. Building Purchase of Special T&P	: Yet to be taken up : Completed	
i) Programme of works during the year  ii) Geological progress of works  iii) Geological and foundation investigation & in case it is not possible to give tentative quantity, it should be given as percentage Financial progress  7 Estimate cost of Survey & Investigation with price level year  8 Budget Estimate yyyy-yy  9 Revused Estimate yyyy-yy  10 Budget Estimate yyyy-yy  10 Felephone No	f) g) h)	Const Material (Survey/Testing) Hydrological observation/ Meteorological	: 96 % : In continuation	4.0%
k) Overall progress of works : 93.3 % Completed  [1] Geological and foundation investigation & in case it is not possible to give tentative quantity, it should be given as percentage Financial progress  7 Estimate cost of Survey & Investigation with price level year  8 Budget Estimate yyyy-yy  9 Revused Estimate yyyy-yy  10 Budget Estimate yyyy-yy  Felephone No			: Geological investigati	ion & Hydrometeorological data
& in case it is not possible to give tentative quantity, it should be given as percentage Financial progress  7 Estimate cost of Survey & Investigation with price level year  8 Budget Estimate yyyy-yy  9 Revused Estimate yyyy-yy  10 Budget Estimate yyyy-yy  Telephone No	k)		: 93.3 % Completed	
7 Estimate cost of Survey & Investigation : 960.00 Lakhs (Re-revised estimate) with price level year  8 Budget Estimate yyyy-yy  9 Revused Estimate yyyy-yy  10 Budget Estimate yyyy-yy  Telephone No	1)	& in case it is not possible to give tentative quantity, it should be given as	: 97%	
with price level year  8 Budget Estimate yyyy-yy  9 Revused Estimate yyyy-yy  10 Budget Estimate yyyy-yy  Telephone No	-			A THE RESERVE OF THE PARTY OF T
8 Budget Estimate yyyy-yy 9 Revused Estimate yyyy-yy 10 Budget Estimate yyyy-yy  Telephone No	1		: 960.00 Lakhs (Re-rev	ised estimate)
Name Executive Engineer(C)	9	Budget Estimate yyyy-yy Revused Estimate yyyy-yy		
			Name	Executive Engineer(C) Provestigation Division-1 Me PGCL.Umiam

1	CLEARANCES		
1	i)		
		(clearance from CWC)	191 dt 13.6.2017 from CWC,Hydrology (NE) Directorate
		Power Potential Studies (clearance from CEA)	Clearance received vide letter No. CEA HY-12 -33/ 2019/ HPA Division dt 5.5.2021 from HPA Div, CEA for 210 MW.
iii)		Foundation engineering and seismic aspects (clearance from CWC)	Site Specific Design Earthquake Parameter studies approved vide letter No.2/2/2018/FE&SA/148 dt 11.03.2019
	iv)	Geological aspects (clearance from GSI)	Geological Survey of India, Engineering Div, Shillong is being engaged for Geo-technical Investigation Works. The Geological chapter was completed and submitted to the Director, GSI, EPE Division. New Delhi for clearance. Observations on the Geological chapter were received vide letter No.156
			Myntdu Leshka Stage-II HEP/EPE/DGCO/GSI/ 2016/ 1440-45 dt. 09.03.2022 from GSI. EPE Division. More drilling have been proposed by GSI. EPE Division to be taken up on the Dam area. HRT alignment and Power House area. The replies are being compiled with request to allow that further drilling works be taken up during the construction stage as Drilling works at this stage will lead to further delay in submitting the DPR and implementation of the Project as they consume lots of time as experienced due to remoteness of the project, difficult approach to drilling area due to harsh topography.
	v)	Construction material aspects (Clearance from CSMRS)	Laboratory test Report from CSMRS received vide Letter No.54/CSM/C-3/2018/4/DT 29th July 2020. Since sample from only one Quarry is conforming to the specifications as per IS code for use as coarse aggregates for both Wearing and Non Wearing agrregates, CSMRS has requested to identify more quarry. Hence one new quarry was then identified and samples sent to CSMRS for testing. The test result received shows that the sample is conforming to the specification requirements as per IS:383-2016 for use as coarse agregates in concrete for wearing surfaces. Hence, CSMRS requirements are cleared. The construction material report will be submitted as DPR Chapter.
	vi)	General Layout of the project (Clearances from CWC & CEA)	i) Clearance from CMDD(E&NE) Directorate received vide letter No. 9/8/2005 CMDD(E&NE)/190-191 dt 08.05.2019 ii) Clearance from HCD(E&NE) Directorate received vide letter No. 2/88/2012 HCD(E&NE)/34 dt. 31.07.2019
	vii)	Standing Technical Committee (STC) Clearance as on ROR scheme.	Not Applicable as infomed by CEA, New Delhi vide letter No. 4/1/2019- HEPR/594 Dt 01.07.2019
	viii	Inter-state matters (clearance from CWC)	Not Applicable as informed by CWC,New Delhi vide letter No. 2/6/ISM-2/2017/ Dt 23.05.2019
	ix)	MOWR clearance on international aspects	Clearance received vide letter No.Z-14011/15/2020-FM Section-MOWR dt 13.10.2021 from Ministry of Jal Shakti, Department of WR, RD & GR(Flood Management Wing), New Delhi, Govt of India. International clearance stand cleared.
	x)	E&M Chapter (clearnace from HE&TD, CEA)	Latest observations from HE&TD Directorate were received vide letter No.10/209(10)/HE&TD/2021 Dt. 30.03.2022. The replies are being compiled and will be submitted soon.