## STATUS OF SURVEY & INVESTIGATION OF HE SCHEMES **PART-I**

## UMNGOT HEP ROR/STORAGE, 210 (MW) NAME OF SCHEME GENERAL INFORMATION

1	State Meghalaya				
2	Location East Khasi Hills				
a).	Latitude of Dam/ Power House : 25° - 21' - 38"				
b).	Longitude of Dam/Power House	:92° -6' -45"			
MAP	MAY PLEASE BE FURNISHED				
3	District		: East Khasi Hills		
4	Nearest G&D Site		:Dam Site		
5	Catchment Area near G&D Site	: 304.00Sq/Km			
6	Status of availability of G&D Site	:			
7	Basin/River	:Umngot			
8	Catchment Area (Sq.Km)	:304.00Sq.Km			
9	Type of Scheme (ROR/Storage/PSS)	:Storage			
10	Firm Power (MWc)	:34.05MW			
11	Annual Energy Benefits (GWh)	:856.35 MKwh			
12	Inter State Aspects	:Does not arise			
13	International Aspects		: under process		
14	Defence aspects	: under process			
15	R&R Aspects		: Marginal cultivable lands		
16	Forest area involved		: Marginal		
17	Geological problems anticipated, if any	: No			
18	Accessibility-Nearest Rail head/Road	: Guwahati (103Km from Shillong).			
19	Upstreams Schemes, if any	: NIL			
20	Downstream Scheme, if any		: Umngot Stage-II H.E.P( Proposed)		
	ATURES				
21	Type of Diversion Structure		:Concrete		
a)	Height(m)		: 111.00m		
ь	FRL (m)		: 1040.00m		
c	MDDL (m)		: 1010.6m		
d	Live Storage (Mcum)		: 41.34 Mcum		
22	Water Conductor System				
a)	Type		: Modified horse shoe		
b)	Length		: 5588.00m		
c)	Diameter		: 3.60m		
23	Power House				
a	Type		: Surface		
b	No. of units	of units : 3			
c	Head (m)		: 808.60m		
24	Tail Race Water Conductor System				
a	Type				
b	Length(m)				
c	Size				
d	TWL (m)		210.00m		
Please <b>Name</b>	e give brief details about the HE Scheme an	d enclosed	a layout map		

**Designation: Telephone No:** 

Fax No: (Signature)

## STATUS OF SURVEY & INVESTIGATION OF HE SCHEMES PART-II

**UMNGOT HEP** 

NAME OF SCHEME

Quarter Ending: September, 2017 210 (MW)

1	Date of Commencement of S&I	: 2001-2002				
2	Date of completion of S&I	:Completed (S&I additional work has been suggested				
		by CWC,CEA, New Delhi and likely to be completed by 2018)				
3	Likely date of completion of DPR	: 2010 completed				
4	Estimated cost of S&I/DPR and	: 430.78 lakhs				
	Phasing of Expenditure					
5	Agency of Investigation ( in case of	:Executive Engineer				
	Pvt. Agency, Name, Designation,	:Investigation Div-1				
	complete address, telepone No. &	: Me.E.C.L, Umiam				
	Fax No.is to be indicated)					
6	Details of Physical Progress @					
		Quantity Done Quantity to be done				
a)	Tracer Path & Approaches	: Completed				
b)	Roads	: Nil				
c)	Construction of Temp. Building	: Completed				
d)	Purchase of Special T&P	: Completed				
e)	Topographic Survey/Investigation	: Completed				
f)	Const Material (Survey/Testing) Hydrological observation/	:First test report received, another test to be carried out				
g) h)	Meteorological	: In progress : In progress				
i)	Environmental Surveys	: In progress : In progress				
j)	Programme of works during the year	: In progress : DPR submitted				
k)	Overall progress of works	99 % (additional S&I work is suggested by CWC, CEA, New Delhi				
K)	Overall progress of works	after examination the submitted DPR.				
1)	Geological and foundation investigation	@: Sub-surface exploration in progres for additional items as recommended by GSI (DPR cell Delhi).				
	_					
	quantity, it should be given as percentag	e Further sub- surface investigation will be taken up on				
	Financial progress	recommendation by the DPR panel				
7	Estimate cost of Survey &	: 430.78 Lakhs (2005 Price Level)				
,	Investigation with price level year	. 430.76 Lakiis (2003 Thee Level)				
8	Expenditure incurred upto June 2017	:719.467 Lakhs				
9	Expenditure incurred upto Sept, 2017	:749.770 lakhs (including TDS)				
	Expenditure meatred upto Sept, 2017	the amount indicated for this quarter ending September 2017				
		only works is included				
10	Budget Estimate yyyy-yy	on, works to merados				
11	Revised Estimate yyyy-yy					
12	Budget Estimate yyyy-yy					
Teless	hono No Codo No	(Signature)				
Telephone No						
rax IV	o Code No	Name				
Name						

Designation

