

STATUS OF SURVEY & INVESTIGATION OF HE SCHEMES

PART-II

Quarter Ending: September, 2018

**NAME OF SCHEME
SURVEY & INVESTIGATION**

MYNTDU LESHKA STAGE-II, HEP (3 X 70 MW)

1 Date of Commencement of S&I	: 2004-2005																																							
2 Likely date of completion of S&I	: 2018																																							
3 Likely date of completion of DPR	: 2020																																							
4 Estimated cost of S&I/DPR and Phasing of Expenditure	: 293.75 lakhs (CWC+322.50 lakhs) Revised: 359.75 lakhs Revised estimate (2nd revision) : 960.19																																							
5 Agency of Investigation (in case of Pvt.Agency, Name, Designation, complete address, telepone No. & Fax No.is to be indicated)	: Executive Engineer : Investigation Div-1 MeECL Umiam.																																							
6 Details of Physical Progress @	<table border="0"><thead><tr><th></th><th>Quantity Done</th><th>Quantity to be done</th></tr></thead><tbody><tr><td>a) Tracer Path & Approaches</td><td>: 95% complete for tracepath & approach / Nil</td><td></td></tr><tr><td>b) Roads</td><td>: Yet to be taken up</td><td></td></tr><tr><td>c) Construction of Temp. Building</td><td>: Yet to be taken up</td><td></td></tr><tr><td>d) Purchase of Special T&P</td><td>: Completed / Nil</td><td></td></tr><tr><td>e) Topographic Survey/Investigation</td><td>: Completed / Nil</td><td></td></tr><tr><td>f) Const.. Material (Survey/Testing)</td><td>: Yet to be taken up</td><td></td></tr><tr><td>g) Hydrological observation/</td><td>: In progress</td><td></td></tr><tr><td>h) Meteorological</td><td>: In progress</td><td></td></tr><tr><td>i) Environmental Surveys</td><td>: In progress</td><td></td></tr><tr><td>j) Programme of works during the year</td><td>: Topographical Survey works, Geological investigation & Hydrometeorological data collection,environment survey.</td><td></td></tr><tr><td>k) Overall progress of works</td><td>: 79.5 % Completed</td><td></td></tr><tr><td>l) Geological and foundation investigation @ in case it is not possible to give tentative quantity , it should be given as percentage Financial progress</td><td>1).Sub-surface exploration at Damsite continuing 2).Sub-surface exploration at Power House/surge shaft in progress</td><td></td></tr></tbody></table>		Quantity Done	Quantity to be done	a) Tracer Path & Approaches	: 95% complete for tracepath & approach / Nil		b) Roads	: Yet to be taken up		c) Construction of Temp. Building	: Yet to be taken up		d) Purchase of Special T&P	: Completed / Nil		e) Topographic Survey/Investigation	: Completed / Nil		f) Const.. Material (Survey/Testing)	: Yet to be taken up		g) Hydrological observation/	: In progress		h) Meteorological	: In progress		i) Environmental Surveys	: In progress		j) Programme of works during the year	: Topographical Survey works, Geological investigation & Hydrometeorological data collection,environment survey.		k) Overall progress of works	: 79.5 % Completed		l) Geological and foundation investigation @ in case it is not possible to give tentative quantity , it should be given as percentage Financial progress	1).Sub-surface exploration at Damsite continuing 2).Sub-surface exploration at Power House/surge shaft in progress	
	Quantity Done	Quantity to be done																																						
a) Tracer Path & Approaches	: 95% complete for tracepath & approach / Nil																																							
b) Roads	: Yet to be taken up																																							
c) Construction of Temp. Building	: Yet to be taken up																																							
d) Purchase of Special T&P	: Completed / Nil																																							
e) Topographic Survey/Investigation	: Completed / Nil																																							
f) Const.. Material (Survey/Testing)	: Yet to be taken up																																							
g) Hydrological observation/	: In progress																																							
h) Meteorological	: In progress																																							
i) Environmental Surveys	: In progress																																							
j) Programme of works during the year	: Topographical Survey works, Geological investigation & Hydrometeorological data collection,environment survey.																																							
k) Overall progress of works	: 79.5 % Completed																																							
l) Geological and foundation investigation @ in case it is not possible to give tentative quantity , it should be given as percentage Financial progress	1).Sub-surface exploration at Damsite continuing 2).Sub-surface exploration at Power House/surge shaft in progress																																							
7 Estimate cost of Survey & Investigation with price level year	: 626.25 Lakhs (Re-revised estimate)																																							
8 Expenditure incurred upto June, 2018	544.92 lakhs																																							
9 Expenditure incurred upto Sept 2018	547.637 lakhs (including TDS) the amount indicated for this quarter ending Sept, 2018 only works is included																																							
10 Budget Estimate yyyy-yy																																								
11 Revised Estimate yyyy-yy																																								
12 Budget Estimate yyyy-yy																																								

**Telephone No.Code No.....
Fax No..... Code No.....**

(Signature)

Name

Designation