## A. PHYSICAL STATUS

## III. RECEIPT OF PLANT AND EQUIPTMENT

Sl. No.	Item of Equipment	Unit	Total Quantity	Date of commencement of supplies	Receipts during the month	Cumulative Total of Receipts	Date of completion		Remarks
							Schedule	Actual Expected	
1	2	3	4	5	6	7	8		9
1.	Generating Equipment - Draft Tube - Spiral Casing	Nos. Nos	2	Nov/Dec,07	Turbine/Generat or shafts Runners OPUs, Pumps, Piston, accumulators. D/D system, Pumps, Runners, OPUs Brackets for Generators Sole Plate, stator etc.	Air coolers, Generator covers, Brakes Governor control cubicle and other Auxiliaries. All D/TS & S/CS + Auxilaries Turbine/Generato r shafts, Servo motors, MIV, Stator etc.	-	Unit-I: May, 2010 Unit-II: August , 2010 Unit-III: Dec, 2010	The work was affected and
2.	EOT Crane	Nos.	1	Dec, 07 & Jan, 08	Remote Control + Spares	All Equipment & Accessories	June, 07	Completed	slowdown doe to recent
3.	Generator Transformer	Nos.	7	-	4	4	July, 08	May, 2010	flood
4.	Station Transformers	Nos.	1	-	1	1	July, 08	May, 2010	occurred on
5.	Control & Instrumentation Equipments a) Control Panels b) Protection & Interlock Panels	Nos.					Oct, 08	May, 2010	8 <sup>th</sup> Oct 09
6.	HT Switchgear	Nos.					Oct, 08	May, 2010	
7.	Bus-duct	Nos.	2				Nov, 08	May, 2010	1
8.	Step up stationa)CT, PTb)CBsc)Insulatorsd)Structural	Nos.	L.S.	CBs for Feeders Insulators, CTs, PTs along with structures.	CBs for Feeders Insulators, CTs, PTs along with structures.	CBs for Feeders Insulators, CTs, PTs along with structures.		May, 2010	
9.	Generator, Station & Switchyard control Boards	Nos.					Nov, 08	May, 2010	
10.	Ventilation & Air conditioning	Nos.					Dec, 08	May, 2010	

Hydro Wing, CEA,	QUALITY SYSTEM PROCEDURE	Doc No: HYD/HPM/F/01/01
New Delhi	(ISO 9001 : 2000 Clause 7.5)	Issue No: 01
	Title: Initiation of action for timely commissioning of Hydro Power Projects	Page 11 of 12
		Page Rev. No. : 00
		Effective date: 15.09.2003

Sl.	Item of Equipment	Unit	Total	Date of	Receipts	Cumulative Total	Date of completion		Remarks
No.			Quantity	commencement of supplies	during the month	of Receipts	Schedule	Actual Expected	
1	2	3	4	5	6	7	8		9
11.	Distribution Transformers	Nos.							
12.	LT Switchgear panels/boards	Set	1	Sept, 08	-	-	Oct, 08	 May,2010.	The work was affected due to recent flood occurred on 8 <sup>th</sup> Oct
13.	DC Battery Equipment	Set	2	Oct, 08	-	-	Nov,08		
14.	Fire fighting equipment	LS	NA	-do-	-	-	-do-		
15.	DG Sets (Diesel Generator sets)	No.	1	Sept, 08			Nov, 08		
16.	Drainage & Dewatering pumps	Set	2	-do-	-	-	-do-		
17.	Cables:				-	-			09
	a) Power								
	b) Control			-do-			Nov,08		
18.	Plant communication			-do-	-	-	Nov,08		
19.	Miscellaneous Equipments			-do-					