

# STATUS OF SURVEY & INVESTIGATION OF HE SCHEMES

## PART-II

Quarter Ending: December, 2020

MYNTDU LESHKA STAGE-II, HEP (3 x 70 MW)

### NAME OF SCHEME

### SURVEY & INVESTIGATION

- 1 Date of Commencement of S&I : 2004-2005
- 2 Likely date of completion of S&I : March 2021
- 3 Likely date of completion of DPR : March 2021
- 4 Estimated cost of S&I/DPR and Phasing of Expenditure : 293.75 lakhs (CWC+322.50 lakhs)  
Revised: 359.75 Lakhs.  
Revised estimate (2nd revision):
- 5 Agency of Investigation ( in case of Pvt.Agency, Name, Designation, complete address, telephone No. & Fax No.is to be indicated) : Executive Engineer,  
Investigation Div-1,  
Me.PGCL, Umiam
- 6 Details of Physical Progress  

	Quantity Done	Quantity to be done
a) Tracer Path & Approaches	: 96% completed for tracepath & approach	
b) Roads	: Yet to be taken up	
c) Construction of Temp. Building	: Yet to be taken up	
d) Purchase of Special T&P	: Completed	
e) Topographic Survey/Investigation	: Completed	
f) Const.. Material (Survey/Testing)	: 85%	15%
g) Hydrological observation/	: In progress	
h) Meteorological	: In progress	
i) Environmental Surveys	: 55%	45%
j) Programme of works during the year	:Topographical Survey works, Geological investigation & Hydrometeorological data collection,	
k) Overall progress of works	:86.2% Completed	
l) Geological and foundation investigation & in case it is not possible to give tentative quantity , it should be given as percentage	1) Sub-surface exploration at Damsite continuing 2) Sub-surface exploration at Power House/Surge Shaft in progress.	
Financial progress		
- 7 Estimate cost of Survey & Investigation with price level year : 960.00 Lakhs (Re-revised estimate)
- 8 Expenditure incurred upto Sept., 2021: **673.202 Lakhs** (Expenditure for works only)  
Since NEC sanction i.e (Oct 06 - Sept., 20 = 393.93 lakhs )
- 9 Expenditure incurred upto Dec., 2020: **674.242 Lakhs** Till Dec., 2020= 394.97 lakhs)
- 10 Budget Estimate yyyy-yy
- 11 Revised Estimate yyyy-yy
- 12 Budget Estimate yyyy-yy

Telephone No. ....Code No..... (Signature)

Fax No..... Code No.....

Name

Designation