STATUS OF SURVEY & INVESTIGATION OF HE SCHEMES (PART- II)

Ouarter Ending June, 2020

	Quarter Ending June,2020			
	NAME OF SCHEME SURVEY & INVESTIGATION	· ·		
1	Date of commencement of S&I	2006-2007(Hydrological observation)		
2	Date of Sanction	NEC/IRGN/MEG/2K/5/408 Dt.23.01.2009		
3	Likely date of completion of S& I	2021		
4	Likely date of completion of DPR	2021		
5	Estimated cost of S&I/DPR and Phasing of Expenditure	Rs. 472.00 Lakh		
	Revised Estimate Cost	Rs. 892.00 Lakh		
6	Agency of Investigation (in case of Pvt.Agency, Name,	Meghalaya Power Generation Corporation Limited.		
7	Details of Progress @	Quantity Done 75%	Quantity to be done 25%	
a	Tracer Path & Approaches	Trace Path completed	2370	
b	Roads	In Progress		
c	Construction of Temp. Building	Completed		
d	Purchase of Special T &P	To be taken up		
e	Topographic Survey/Investigation	100%		
f	Const. Material (CA&FA)	In progress		
	Hydrological observations	Data collection since June 2006		
g h	Meteorological Observations	Data collected since June 2006 Data collected since June 2006		
i	Environmental Survey	15%		
j	Programme of works during the year	Observation, compilation and compution of hydrometeological data of the project are persistent activities. I. January - March, 2020 Taking cross section of discharge site, compliance to CWC for revision of hydrological study, compilation and computation of hydrometeological data, making of drift on both banks of dam axis, power potential studies. II. April - June, 2020 In-situ tests in the drifts, Estimation of tentative quantity of construction material, Physical & Chemical Test of CA& FA, Drilling works along WCS and Power house, Road detailed estimate including drawing and reports, River survey for Dam break study and logging of core samples of WCS and power house. III. July - September, 2020 Petrographic test, water sample (silt sample) to be collected during high flood, laboratory test of cores sample of dam site, WCS and power house. IV. October - December, 2020		
k	Overall progress of works	EIA& EMPO Report,DPR preparation. 75%		
	Geological and foundation Investigation	In progress		
1	@ In case it is not possible to give tentative quantity it should be given as percentage Financial Progress.			
8	Estimated cost of Survey & Investigation with price level year			
9	Capital Expenditure incurred upto June 2020	Rs 228.37 Lakh		
10	Budget estimate			
	Revised Estimate			
		ECKS, IF ANY		
	Limited working days (approx. 6(six) months in a year), Difficult Terrain and remoteness of the project area, Shortage of Manpower, irregular allocation/release of fund, Inaccuracy of toposheet covering the project, account to revision of project components result in delay of S&I works.			

(Signature)
Name:Shri. Q. Marbaniang
Designation:Executive Engineer ©
Telephone No......Code No