

STATUS OF SURVEY & INVESTIGATION OF HE SCHEMES

Part -II

**NAME OF SCHEME
SURVEY & INVESTIGATION**

**Quarter Ending: March, 2020
Umngi Storage Stage-I, HEP (54MW)**

1 Date of Commencement of S&I	: 2005-2006
2 Likely date of completion of S&I	: 2020
3 Likely date of completion of DPR	: 2020
4 Estimated cost of S&I/DPR and Phasing of Expenditure	: 500.00 Lakhs
5 Agency of Investigation (in case of Pvt.Agency, Name, Designation, complete address, telephone No. & Fax No.is to be indicated)	:Executive Engineer : Investigation Div-1 : Me.P.G.CL, Umiam
6 Details of Physical Progress @	Quantity Done / Quantity to be done
a) Tracer Path & Approaches	: 87% completed / Nil
b) Roads	: Yet to be taken up
c) Construction of Temp. Building	: 91 % Completed / Nil
d) Purchase of Special T&P	
e) Topographic Survey/Investigation	: 95% Completed /87 % (New proposal)
f) Const.. Material (Survey/Testing)	: Yet to be taken up
g) Hydrological observation/	: In progress
h) Meteorological	: In progress
i) Environmental Surveys	: 10 %
j) Programme of works during the year	: Topographical Survey Sub-surface investigation & Hydrometeorological data collection,const. material.
k) Overall progress of works	: 83.2 % Completed/30% (new proposal).
l) Geological and foundation investigation @ in case it is not possible to give tentative quantity , it should be given as percentage Financial progress	: 65 % Completed/30% (new proposal).
7 Estimate cost of Survey & Investigation with price level year	: 500.00 Lakhs
8 Expenditure incurred upto Dec, 2019	: 213.343 lakhs (expenditure for works only) Since NEC Sanction i.e (Jan 14 - Dec, 20= 69.266)
9 Expenditure incurred upto March, 2020	: 213.343 lakhs (till March 2020 = 69.266)
10 Budget Estimate yyyy-yy	
11 Revused Estimate yyyy-yy	
12 Budget Estimate yyyy-yy	

(Signature)

Telephone No.Code No.....

Name

Fax No..... Code No.....

Designation