

**STATUS OF SURVEY & INVESTIGATION OF HE SCHEMES**  
**PART-II**

**NAME OF SCHEME**  
**SURVEY & INVESTIGATION**

**Quarter Ending: December, 2020**  
**Umngi Storage Stage-I, HEP (62 MW)**

1	Date of Commencement of S&I	:2005-2006	
2	Likely date of completion of S&I	:Report submitted to Higher Authority for submission to NEC	
3	Likely date of completion of DPR	:2022	
4	Estimated cost of S&I/DPR and Phasing of Expenditure	:500.00 Lakhs	
5	Agency of Investigation ( in case of Pvt.Agency, Name, Designation, complete address, telephone No. & Fax No.is to be indicated)	: Executive Engineer, Investigation Div-1, Me.PGCL, Umiam	
6	Details of Physical Progress	Quantity Done	Quantity to be done
a)	Tracer Path & Approaches	: 87% completed	
b)	Roads	: Yet to be taken up	
c)	Construction of Temp. Building	: 91% Completed	
d)	Purchase of Special T&P		
e)	Topographic Survey/Investigation	: 95% Completed/87% (New proposal)	
f)	Const.. Material (Survey/Testing)	: Yet to be taken up	
g)	Hydrological observation/	: In progress	
h)	Meteorological	: In progress	
i)	Environmental Surveys	: 10%	
j)	Programme of works during the year	:Topographical Survey works, Geological investigation & Hydrometeorological data collection, Environment	
k)	Overall progress of works	:83% Completed/30% (New proposed)	
l)	Geological and foundation investigation & in case it is not possible to give tentative quantity , it should be given as percentage	:65% Completed/30% (New proposed)	
	Financial progress		
7	Estimate cost of Survey & Investigation with price level year	:500.00 Lakhs	
8	Expenditure incurred upto Sept., 2020	: <b>217.758 Lakhs</b>	(Expenditure for works only) Since NEC sanction i.e (Oct 06 - Sept., 2020 = 73.681
9	Expenditure incurred upto Dec., 2011	: <b>217.854 Lakhs</b>	(Till Sept 2020 =73.777 lakhs)
10	Budget Estimate yyyy-yy		
11	Revused Estimate yyyy-yy		
12	Budget Estimate yyyy-yy		

**Telephone No. ....Code No.....**

**(Signature)**

**Fax No..... Code No.....**

**Name**

**Designation**