## STATUS OF SURVEY & INVESTIGATION OF HE SCHEMES (PART I)

	NAME OF SCHEME:	Selim H.E Project - ROR. 2x40 MW
	GENERAL INFORMATION	
1	State	Meghalaya
		Damsite-Between East & West Jaintia Hills District, near Umsalang
2	Location -	village (Right Bank)
(a)	Latitude of Dam	25° 21' 48.99 " N
(b)	Longitude of Dam	92° 11' 38.52 " E
	General layout /Index map may please be furnished	
3	District	East Jaintia Hills District
4	Nearest G&D site	Damsite
5	Catchment Area near G&D site	170.80 Sq.Km
6	Status of availability of G&D site	Established since May 2006.
7	Basin/River	Myntdu
8	Catchment Area (Sq.km)	170.80 Sq.Km
9	Type of Scheme (ROR/Storage/PSS)	ROR scheme
10	Firm Power (MW)	2.39 MW
11	Annual Energy Benefits (GWh)	315.6/MU in 90 % Dependable year
12	Inter State Aspects	Does not arise
13	International Aspects	
14	Detense aspects	No defense installations
15	Forests area involved	Does not arise
10	Geological problems anticipated if any	Sub surface investigation will be carried out
19	A geossibility Negreet Pail head/	Nearest Pail Head: Guwahati 103 Km
10	Road and distance from the project	Nearest Road: 5 Km from Munyut (PWD Road) West Jaintia Hills
	Road and distance from the project.	District.
19	Upstream scheme, if any -	Nil
		Commissioned Leshka-I (3X42 MW), Proposed Leshka-II (3X60
20	Downstream scheme, if any	MW). As per the MoEF guidelines, the proposed Suchen HEP, just
		downstream of Selim HEP, may not be feasible.
П	TENTATIVE PROJECT FEATURES	
	RESERVOIR	
	a) FRL	El 1103.50 m
	b) MWL	El 1103.50 m
21	c) MDDL	El 1093.50 m
	d) Gross storage at FRL	1.505 M Cum
	e) Capacity at MDDL	0.548 M Cum
	c) Live storage	0.957 M Cum
	Dam	1
	a) Type	Concrete gravity
22	b) Top elevation of dam -	El 1105.50 m
	c) Height of dam above the river bed level	34.50 m
	a) Deepest foundation level	EI 1069 m
22		
23	a) Type b) Invert Level	Semi Circular with trash Rack
	Head Base Tunnel	EI 1089.50 III
		Modified Horse Shoe
24	b) Length	4786m
I	c) Diameter	3 40 m Φ
<u> </u>	d) Design Discharge	28 Cumecs
<u> </u>	Pressure Shaft	
25	a) Shape	Circular
	b) Length	1233.00m
L	c)Internal Diameter	2.00m

	SURGE SHAFT	
26	a) Type	Restricted Orifice
	b) Diameter	18.00 m
	c)Top elevation	1118.96 m
	d)Bottom elevation	1075.00 m
	e) Height	43.96 m
	f) Diameter of orifice	2.30 m
	g)Gate	1 No (4.00 m x5.00 m )
	POWER HOUSE	
	a) Type	Surface
	b) Size (LXB)	
	i) Machine Hall	30 m x 15 m
27	ii)Service/Erection Bay	11 m x 15 m
	iii)Auxiliary Bay	30 m x 6 m
	iv)Maximum height from turbine floor	10.00 m
	c) Installed Capacity	2X 40 MW
	d) NTWL	724.37 m
	TURBINE	
	a) Type of Turbine	PELTON
28	b) Maximum Gross Head	387.50 m
	c) Minimum Gross Head	377.50 m
	d) Rated net Head	345.417 m

Please give brief details about the HE Scheme and enclose a layout map.

## Brief details on Selim H.E.Project:

The Selim Hydro Electric Project envisages construction of concrete gravity dam of about 34.50m high from the deepest river bed level across river Myntdu to provide a live storage of 0.957 M Cum with FRL at El 1103.50 m and MDDL at El 1093.50 m, 4.786 Km long and 3.40 m dia circular Head Race Tunnel terminating in a 43.96 m high 18.00 m dia surge shaft, 2.30 m dia orifice, a surface power house having an installation of 2(two) nos of Pelton type generating units of 40 MW each operating under a rated head of 345.417 m.

It is the uppermost hydro electric project in a series of the proposed hydel projects on the Myntdu river. It envisages utilization of the water of the river Myntdu for power generation on a Run of the River (ROR) type development, harnessing a gross head of about 387.50 m. The project with a proposed installation of 80 MW (2X40MW) will provide Annual Energy Benefit of 315.67MU in a 90% dependable year.

(Signature) Name:Shri. Q. Marbaniang Designation:Executive Engineer (C) Telephone No.....Code No

## STATUS OF SURVEY & INVESTIGATION OF HE SCHEMES

(PART- II)

	Quarter Ending March, 2023				
$ \rightarrow $	NAME OF SCHEME SURVEY & INVESTIGATION	Selim HE Project (2x40 MW)			
1	Date of commencement of S&I	2006-2007(Hydrological observation)			
2	Date of Sanction	NEC/IRGN/MEG/2K/3/821 Dt.25.03.2008			
3	Likely date of completion of S& I	2024			
4	Likely date of completion of DPR	2024			
5	Estimated cost of S&I/DPR and Phasing of Expenditure	Rs. 450.00 Lakh			
	Revised Estimate Cost	Rs. 792.00 Lakh			
6	Agency of Investigation (in case of Pvt.Agency, Name, Designation, Complete Address, telephone no. & Fax No. is to be indicated).	Meghalaya Power Generation Corporation Limited.			
7	Details of Progress @	Quantity Done         Quantity to be done           55%         45%			
a	Tracer Path & Approaches	50%			
b	Roads	20%			
c	Construction of Temp. Building	Completed			
d	Purchase of Special T &P	To be taken up			
e	Topographic Survey/Investigation	Completed			
f	Surface & Sub-surface Investigation	55%			
g	Const. Material (CA&FA)	50%			
h	Hydrological observations	Data collection since June 2006			
i	Meteorological	Data collected since June 2006			
i	Environmental Survey	10%			
k	Programme of works during the year	of the project are persistent activities. <b>I. January - March, 2023</b> Preparing estimate for Repairing of Temporary Barrack and Calibration of rain gauge instruments at different rainfall stations. <b>II. April - June, 2023</b> Monitoring the Repairing of the Temporary Barrack, Monitoring the Exploratory Drilling and Water Percolation Test and logging of Cores sample of BH – 6 (Along the WCS), BH – 8 (Surge Shaft), BH – 10, BH – 11 and BH - 12 (Right Bank of Dam Axis). Monitoring the Discharge and Rainfall data collection. <b>III. July - September, 2023</b> Monitoring the Exploratory Drilling and Logging of cores sample of BH – 9 (Centre of Power House), BH – 13, 14, 15, 16, 17 (Corner and Back Slope of Power House). Collecting silt sample for laboratory test, collecting of water samples for laboratory test from G&D site, Monitoring the Exploratory Drilling and Logging of cores sample of BH – 4 (Intake), BH – 5 (Bucket Area), Construction of Kutcha road to Dam axis, Exploratory Drift on both the left and right bank of Dam axis, in - situ test, logging of cores sample along the WCS and Power House, Dam module studies by CWPRS,Pune, Reservoir Seismic sensitivity test, Seismic refraction survey, Electro-resistivity test at Power House and Switchyard,Preparation of general layout of the			
		project			
1	Overall progress of works	project 55%			
1	Overall progress of works Geological and foundation Investigation	project 55% In progress			
1 m -	Overall progress of works Geological and foundation Investigation @ In case it is not possible to give tentative quantity it should	project 55% In progress be given as percentage Financial Progress.			
1 m - 8	Overall progress of works Geological and foundation Investigation @ In case it is not possible to give tentative quantity it should Estimated cost of Survey & Investigation with price level year	project 55% In progress be given as percentage Financial Progress.			
1 m - 8 9	Overall progress of works Geological and foundation Investigation @ In case it is not possible to give tentative quantity it should Estimated cost of Survey & Investigation with price level yea Capital Expenditure incurred unto March 2023	project 55% In progress be given as percentage Financial Progress. r Rs 326 48 Lakh			
1 m 8 9 10	Overall progress of works Geological and foundation Investigation @ In case it is not possible to give tentative quantity it should Estimated cost of Survey & Investigation with price level yea Capital Expenditure incurred upto March 2023 Budget estimate	project 55% In progress be given as percentage Financial Progress. r Rs 326.48 Lakh			

BOTTLLE NECKS, IF ANY			
Limited working days (approx. 6(six) months in a year), Difficult Terrain and remoteness of the project area, Shortage of			
Manpower, irregular allocation/release of fund, Inaccuracy of toposheet covering the project which accounts to revision the planning			
of the project.			
Irregular availability of the official expert of the concerned Government agencies/department who are to carry out the study			
/information of the respective aspects of the Detailed Project Report(DPR) of the project.			
Clearance/approval of the respective DPR aspects by the concerned Government agencies/department take a considerable amount of			
time.			
The land of the project areas are privately owned and issuing of NOC for S&I of the project takes a considerable amount of time.			

(Signature) Name:Shri. Q. Marbaniang Designation:Executive Engineer (C) Telephone No.....Code No