

		(PART I)
NAME OF SCHEME		Mawblei HE Project-Storage, 2x37.5 (MW)
GENERAL INFORMATION		
1	State	Meghalaya
2	Location -	Near village Nongmawlong
a	Latitude of Dam	25° 31' 36.96 " N,
b	Longitude of Dam	91° 02' 14.40 " E,
General layout /Index map may please be furnished		
3	District	West Khasi Hills District
4	Nearest G&D site	Near the dam site axis
5	Catchment Area near G&D site	218.00 Sq.Km
6	Status of availability of G&D site	Set up since 2006, 1Km upstream of the Dam site.
7	Basin/River	Wahblei
8	Catchment Area (Sq.km)	218.00 Sq.Km
9	Type of Scheme (ROR/Storage/PSS)	Storage scheme
10	Firm Power (MW)	15.75 MW (Revised)
11	Annual Energy Benefits (GWh)	i) 379.72 Mu in 90% dependable year ii) 461.63 Mu in 50% dependable year
12	Inter State Aspects	Does not arise
13	International Aspects	NIL
14	Defense aspects	No defense installations
15	R&R Aspects	Does not arise.
16	Forests area involved	Detail study to be taken up
17	Geological problems anticipated, if any	Sub-surface investigation is to be carried out.
18	Accessibility-Nearest Rail head/ Road and distance from the project.	Nearest Rail Head: Guwahati, 85 Km Nearest Road: 10 Km from Mawkhap, West Khasi Hills District on NH 44 E (Shillong- Tura SH)
19	Upstream scheme, if any -	NIL
20	Downstream scheme, if any. -	Kynshi Stage-II HEP
II PROJECT FEATURES		
21	Type of Diversion Structure/Tunnel	
	a) Number	1 No.
	b) Size	2.40 m Φ
	c) Diversion	71.51 cumecs
	d) MDDL	750.80 m
	e) Live /Storage	20.61 M Cum
22	Dam	
	a) Type	Concrete
	b) Top elevation of dam -	EL. 764.00 m
	c) Height of dam above the river bed level	36.37 m
	d) Length of dam at top	250.14 m
	e) River bed level -	El. 727.63 m

23	Head Race Tunnel	
	a) Type	Horse Shoe
	b) Length	1.77 Km
	c) Diameter	3.00 m Φ
24	Power House	
	a) Type	Underground
	b) No. of units	2 units (2X37.50 MW)
	c) Head (m)	367.34 m

25	Tail Race	
	a) Type	Horse shoe
	b) Length (m)	4.71 Km
	c) Size	4.00 m Φ
	d) TWL (m)	372.00 m

Please give brief details about the HE Scheme and enclose a layout map.

Brief details on Mawblei H.E.Project:

Mawblei H.E.Project, proposed to be located in Mawshynrut C & R D Block, West Khasi Hills District of Meghalaya, is a storage type development which envisages construction of a concrete gravity dam of about El. 36.37m high on river WahBlei, a tributary of river Kynshi, where the river bed is about El. 727.63m to provide a live storage of 26.61 MCM between the FRL of 762.00m and the MDDL of 750.80 M, water from the reservoir are proposed to be diverted to an underground power house through a 1.77 M long modified horse shoe shaped low pressure tunnel of 3.0 M dia. and a 0.6 Km long pressure shaft of 2.25 m dia. bifurcating into 1.6 m dia. for power generation. The power house would have an installation of 2 units of 37.5 MW each operating under weighted average gross head of 385.3 m (Net Head=373.37 m). The project is proposed to provide annual design energy generation of 227.08MU in a 90% dependable year.

(Signature)

Name: Shri. Q. Marbaniang

Designation: Executive Engineer (C)

Telephone No.....Code No

Fax.No.....Code No.

STATUS OF SURVEY & INVESTIGATION OF HE SCHEMES

(PART- II)

Quarter Ending June, 2017

NAME OF SCHEME SURVEY & INVESTIGATION		Mawblei HE Project 2x37.5 (MW)	
1	Date of commencement of S&I	2006-2007(Hydrological observation)	
2	Date of Sanction	NEC/IRGN/MEG/2K/5/408 Dt.23.01.2009	
3	Likely date of completion of S& I	2016-17	
4	Likely date of completion of DPR	2018	
5	Estimated cost of S&I/DPR and Phasing of Expenditure	Rs. 472.00 Lakh	
6	Agency of Investigation (in case of Pvt.Agency, Name, Designation, Complete Address, telephone no. & Fax No. is to be indicated).	Meghalaya Power Generatin Corporation Limited.	
7	Details of Progress @	Quantity Done	Quantity to be done
		75%	25%
a	Tracer Path & Approaches	Trace Path completed	
b	Roads	In Progress	
c	Construction of Temp. Building	Completed	
d	Purchase of Special T &P	To be taken up	
e	Topographic Survey/Investigation	100%	
f	Const. Material (Survey/Testing)	In progress	
g	Hydrological observations	Data collection since June 2006	
h	Meteorological	Data collected since June 2006	
i	Environmental Survey	In Progress	

j	Programme of works during the year	<p>Observation, Compilation and computation of hydrometeorological data of the project are persistent activities.</p> <p>March to May:- Checking the instrument of non recording and recording rain guage at every station, Collection of samples of the construction materials for laboratory test, geo tagging of NEC funded power Projects, Taking cross section of discharge site, construction of platform and fencing for setting up wind vane, pan evaporimeter and recording rain guage, preparing of estimate and drawings, financial & hysical status report, estimate of tentative quantity og construction materials,Justification of revised estimate.</p> <p>June to september:-Collecting silt sample, observing HFL during rainy season hourly,Physical and chemicaltest of fine & coarse aggregate.</p> <p>October to December:-Preparation of X-section, L-section of Dam, WCS etc, setting up of alignment pillars of Dam and water WCS, setting of BM pillars along the periphery of reservior, Geological mapping of Damsite.</p>
k	Overall progress of works	75%
l	Geological and foundation Investigation	In progress
@ In case it is not possible to give tentative quantity it should be given as percentage Financial Progress.		
8	Estimated cost of Survey & Investigation with price level year	
9	Capital Expenditure incurred upto March 2017	Rs.179.63 Lakh
10	Capital Expenditure incurred upto June 2017	Rs.203.73 Lakh
11	Capital Expenditure incurred upto September 2017	Rs.204.34 Lakh
12	Budget estimate	
13	Revised Estimate 2017-18	
14	Budget Estimate 2017-18	
BOTTLE NECKS, IF ANY		
<p>Limited working days (approx. 6(six) months in a year), Difficult Terrain and remoteness of the project area, Shortage of Manpower, irregular allocation/release of fund, Inaccuracy of toposheet covering the project account to revision of project components result in delay of S&I works.</p>		

(Signature)
 Name:Er. Q. Marbaniang
 Designation:Executive Engineer (C)
 Telephone No.....Code No

|

|

