



**STATUS OF SURVEY & INVESTIGATION OF HE SCHEMES**

**Part -II**

**NAME OF SCHEME  
SURVEY & INVESTIGATION**

**Quarter Ending: June, 2018  
Umngi Storage Stage-I, HEP (54MW)**

- |   |   |
|---|---|
| 1 Date of Commencement of S&I   | : 2005-2006   |
| 2 Likely date of completion of S&I  | : 2018  |
| 3 Likely date of completion of DPR  | : 2019  |
| 4 Estimated cost of S&I/DPR and   | : 499.02 Lakhs  |
| Phasing of Expenditure  |   |
| 5 Agency of Investigation ( in case of<br>Pvt.Agency, Name, Designation,<br>complete address, telephone No. &<br>Fax No.is to be indicated)                       | :Executive Engineer<br>: Investigation Div-1<br>: Me.ECL, Umiam   |
| 6 Details of Physical Progress @  |   |
|   | Quantity Done / Quantity to be done   |
| a) Tracer Path & Approaches   | : 86% completed / Nil   |
| b) Roads  | : Yet to be taken up  |
| c) Construction of Temp. Building   | : 91 % Completed / Nil  |
| d) Purchase of Special T&P  |   |
| e) Topographic Survey/Investigation   | : 95% Completed /80% (New proposal).  |
| f) Const.. Material (Survey/Testing)  | : Yet to be taken up  |
| g) Hydrological observation/  | : In progress   |
| h) Meteorological   | : In progress   |
| i) Environmental Surveys  | : Yet to be taken up  |
| j) Programme of works during the year   | : Topographical Survey Sub-surface investigation<br>& Hydrometeorological data collection,const. material.        |
| k) Overall progress of works  | : 79 % Completed/30% (new proposal).  |
| l) Geological and foundation investigation @<br>in case it is not possible to give tentative<br>quantity , it should be given as percentage<br>Financial progress | : 63 % Completed/30% (new proposal).  |
| 7 Estimate cost of Survey &<br>Investigation with price level year  | : 499.02 Lakhs  |
| 8 Expenditure incurred upto March, 2018   | :184.934 lakhs  |
| 9 Expenditure incurred upto june, 2018  | 185.341 lakhs (including TDS)<br>the amount indicated for this quarter ending june 2018<br>only works is included |
| 10 Budget Estimate yyyy-yy  |   |
| 11 Revused Estimate yyyy-yy   |   |
| 12 Budget Estimate yyyy-yy  |   |

**(Signature)**

**Telephone No. ....Code No.....**

**Name**

**Fax No..... Code No.....**

**Designation**