



**STATUS OF SURVEY & INVESTIGATION OF HE SCHEMES**

**PART-II**

**Quarter Ending: June, 2020**

**NAME OF SCHEME**

**MYNTDU LESHKA STAGE-II, HEP (3 X 70 MW)**

**SURVEY & INVESTIGATION**

1 Date of Commencement of S&I : 2004-2005  
 2 Likely date of completion of S&I : 2020  
 3 Likely date of completion of DPR : 2020  
 4 Estimated cost of S&I/DPR and : 293.75 lakhs (CWC+322.50 lakhs) Revised: 359.75 lakhs  
 Revised estimate (2nd revision) : 960.19

Phasing of Expenditure

5 Agency of Investigation ( in case of : Executive Engineer  
 Pvt.Agency, Name, Designation, : Investigation Div-1  
 complete address, telephone No. & : Me.P.G.C.L Umiam.  
 Fax No.is to be indicated)

6 Details of Physical Progress @

	Quantity Done	/	Quantity to be done
a) Tracer Path & Approaches	: 96%		complete for tracepath & approach / Nil
b) Roads	: Yet to be taken up		
c) Construction of Temp. Building	: Yet to be taken up		
d) Purchase of Special T&P	: Completed / Nil		
e) Topographic Survey/Investigation	: Completed / Nil		
f) Const.. Material (Survey/Testing)	: 82% / 18%		
g) Hydrological observation/	: In progress		
h) Meteorological	: In progress		
i) Environmental Surveys	:14% / 86%		
j) Programme of works during the year	: Topographical Survey works, Geological investigation		& Hydrometeorological data collection,environment survey.
k) Overall progress of works	: 86% Completed		
l) Geological and foundation investigation @	1).Sub-surface exploration at Damsite continuing		
in case it is not possible to give tentative	2).Sub-surface exploration at Power House/surge shaft		
quantity , it should be given as percentage	in progress		
Financial progress			

7 Estimate cost of Survey & : 960.00 Lakhs ( Re-revised estimate)  
 Investigation with price level year

8 Expenditure incurred upto March 2020 **636.633** lakhs **(expenditure for works only)**  
**Since NEC Sanction i.e (Oct 06 - March 20= 357.361)**  
 9 Expenditure incurred upto June 2020 **667.793** lakhs **(till June 2020 = 388.521)**

10 Budget Estimate yyyy-yy

11 Revised Estimate yyyy-yy

12 Budget Estimate yyyy-yy

Telephone No. ....Code No.....

**(Signature)**

Fax No..... Code No.....

**Name**

**Designation**