

**STATUS OF SURVEY & INVESTIGATION OF HE SCHEMES
PART-II**

**Quarter Ending: September , 2022
210 (MW)**

NAME OF SCHEME

UMNGOT HEP

- | | | | |
|----|--|---|---------------------|
| 1 | Date of Commencement of S&I | :2001-2002 | |
| 2 | Likely date of completion of S&I | :Completed. | |
| | Likely date of completion of DPR | : DPR submitted but was returned and all partial clearance issued till date are rescinded by CEA, New Delhi. Hydrology Chapter was submitted and approved by CWC, New Delhi. Power Potential study is in progress | |
| 3 | | | |
| 4 | Estimated cost of S&I/DPR and Phasing of Expenditure | : 430.78 lakhs; Revised Estimate: 835.00 Lakhs | |
| 5 | Agency of Investigation (in case of Pvt.Agency, Name, Designation, complete address, telephone No. & Fax No.is to be indicated) | : Executive Engineer, Investigation Div-1, Me.PGCL, Umiam | |
| 6 | Details of Physical Progress | | |
| | | Quantity Done | Quantity to be done |
| a) | Tracer Path & Approaches | : Completed | |
| b) | Roads | : To be taken up | |
| c) | Construction of Temp. Building | : Completed | |
| d) | Purchase of Special T&P | : Completed | |
| e) | Topographic Survey/Investigation | : Completed | |
| f) | Const.. Material (Survey/Testing) | : Completed | |
| g) | Hydrological observation/ | : In progress | |
| h) | Meteorological | : In progress | |
| i) | Environmental Surveys | : In progress | |
| j) | Programme of works during the year | :To submit other chapters for approval. | |
| k) | Overall progress of works | : 99.83% | |
| l) | Geological and foundation investigation & in case it is not possible to give tentative quantity , it should be given as percentage | : Sub-surface exploration for a very small additional items as recommended by GSI (DPR cell Delhi) will be taken up during pre-construction. (98 % completed) | |
| | Financial progress | | |
| 7 | Estimate cost of Survey & Investigation with price level year | : 835.00 Lakhs | |
| 8 | Budget Estimate yyyy-yy | | |
| 9 | Revised Estimate yyyy-yy | | |
| 10 | Budget Estimate yyyy-yy | | |

Telephone No.Code No.....

(Signature)

Fax No..... Code No.....

Name

Designation