

Test Result Report of Applicant's Installation
(Refer Relevant CEA's Regulations)

(To be filled by Licensee's representative)

Reference No.: _____ Date _____

Result of Insulation Resistance

(To be measured on applying a potential of 500 volts for one minute between phase conductor and earth):

Phase-1 & Earth	Phase-2 & Earth	Phase-3 & Earth
_____	_____	_____

Between Phase and Earth

Caution: Insulation Resistance between phase and neutral or between phases shall not be measured when any of consumer's appliances, such as fans, tubes, bulbs, etc. is in circuit as results of such test would give resistance of appliance and not the insulation resistance of installation. Certified that an Earth Terminal as required under Rule 33 of the Indian Electricity Rules, 1956 or CEA regulations has been provided by the Licensee and this terminal has been connected with the Licensee's earthing system.

The following deficiencies have been found in your electrical installation. You are requested to remove them within 10 working days i.e. by _____ and inform the Licensee, failing which your request for new connection would lapse:

- 1- _____
- 2- _____
- 3- _____

Date: _____

Signature / Seal of Licensee's representative
Mobile No.
Name and Designation:

(To be filled by applicant)

The testing of the premises has been carried out by licensee in my presence and:
I am satisfied with the testing / I am not satisfied with the testing and may file an appeal with Electrical Inspector. *(Strike out whichever is not applicable)*
It is also certified that the Licensee has / has not provided *(Strike out whichever is not applicable)* an Earth Terminal as per Rule 33 of IE Rules 1956 or Cea regulations at the premises and this earth terminal has / has not *(Strike out whichever is not applicable)* been connected to the Licensee's earthing system.

Signature and Name of applicant
Address of applicant: