STATUS OF SURVEY & INVESTIGATION OF HE SCHEMES
PART-II

Quarter Ending: December, 2020

NAME OF SCHEME   **UMNGOT HEP**   **210 (MW)**

1	Date of Commencement of S&I	:2001-2002
2	Likely date of completion of S&I	:Completed (S&I additional work has been suggested by CWC, CEA, New Delhi
	Likely date of completion of DPR	: DPR submitted but was returned and all partial clearance issued till date are rescinded by CEA, New Delhi.
3		
4	Estimated cost of S&I/DPR and Phasing of Expenditure	: 430.78 lakhs; Revised Estimate: 835.00 Lakhs
5	Agency of Investigation (in case of Pvt.Agency, Name, Designation, complete address, telepone No. & Fax No.is to be indicated)	: Executive Engineer, Investigation Div-1, Me.PGCL, Umiam
6	Details of Physical Progress	

		Quantity Done	Quantity to be done
a)	Tracer Path & Approaches	: Completed	
b)	Roads	: To be taken up	
c)	Construction of Temp. Building	: Completed	
d)	Purchase of Special T&P	: Completed	
e)	Topographic Survey/Investigation	: Completed	
f)	Const.. Material (Survey/Testing)	: Initiated	
g)	Hydrological observation/	: In progress	
h)	Meteorological	: In progress	
i)	Environmental Surveys	: In progress	
j)	Programme of works during the year	: DPR submitted (S&I additional work is suggested by CWC, CEA, New Delhi)	
k)	Overall progress of works	: 99.8%	
l)	Geological and foundation investigation & in case it is not possible to give tentative quantity , it should be given as percentage Financial progress	: Sub-surface exploration in progress for additional items as recommended by GSI (DPR cell Dehli). Further Sub Surface investigation will be take up on recommendation by the DPR Panel.	

7	Estimate cost of Survey & Investigation with price level year	: 435.00 Lakhs	
8	Expenditure incurred upto Sept, 2020	**: 1022.623 Lakhs**	(Expenditure for works only) Since NEC sanction i.e (Oct 06 - Sept., 20 = 520.152 lakhs)
9	Expenditure incurred upto Dec., 2020	**: 1027.265 Lakhs**	Till Dec., 2020 = 524.794 lakhs)
10	Budget Estimate yyyy-yy		
11	Revused Estimate yyyy-yy		
12	Budget Estimate yyyy-yy		

Telephone No. ……………Code No…………

Fax No…………………. Code No……………………

(Signature)

Name

Designation